NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/QC/BD/2020-21/12

Date: 15-06-2020

To,
The Executive Engineer,
Byatarayanapura Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work :- Construction of RCC Drain & RCC Culverts at 1st and 2nd Cross and surrounding area, Muneshwara Nagara in Ward No.05

Item No	Description of work	Unit	Qty
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides neatly dressed , the	Cum	966.26
2	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates	Cum	145.09
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size	Cum	316.13
4	Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting, bending, hooking, placing in position,lapping and / or welding	Tonne	20.66
5	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll	Sqm	791.55

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/QC/BD/2020-21/12

Date: 15-06-2020

To,
The Executive Engineer,
Byatarayanapura Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work :- Construction of RCC Drain & RCC Culverts at 1st and 2nd Cross and surrounding area, Muneshwara Nagara in Ward No.05

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
1	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with	Cum	145.09	2	Per 100 cum
2	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal	Cum	316.13	14	Per 50 cum
3	Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting,	Tonne	20.66	1	Per each dia

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner